三优重工
SANYOO HEAVY INDUSTRY

Gearbox RFQ Preparation Checklist

减速机询盘准备清单 - 用于整理选型与报价所需的基础信息

01 Contact & project / 联系与项目

Company / 公司名称

Contact / 联系人

Email / 邮箱

Country or region / 国家或地区

Project name / 项目名称

Estimated quantity / 预计数量

02 Driven machine & duty / 被驱动设备与工况

Driven machine or application / 被驱动设备或应用

Material or process / 物料或工艺

Operating hours per day / 每日运行时间

Starts per hour / 每小时启停次数

Load pattern / 负载形式

☐ Steady / 平稳 ☐ Variable / 变载 ☐ Shock / 冲击 ☐ Unknown / 未知

03 Speed, power & load / 转速、功率与负载

Motor power and unit / 电机功率及单位

Input speed and unit / 输入转速及单位

Required output speed / 所需输出转速

Reduction ratio, if known / 速比（如已知）

Output torque or load / 输出扭矩或负载

Keep units and conditions together / 数值、单位与工况一起填写

State whether each value is measured, required or estimated. / 请标注数值为实测、要求或估算。

Separate continuous duty from starting or peak conditions. / 请区分连续工况与启动或峰值工况。

Specific suitability and specifications require project review.

三优重工
SANYOO HEAVY INDUSTRY

Installation, Environment & Commercial Inputs

安装、环境与商务信息 - 提交前的最后核对

04 Installation & interface / 安装与接口

Mounting position / 安装方向

Space limit / 空间限制

Input connection / 输入连接

Output shaft or flange / 输出轴或法兰

Brake, backstop or accessory needs / 制动器、逆止器或附件需求

05 Environment & supply / 环境与电源

Ambient temperature / 环境温度

Indoor or outdoor / 室内或室外

Dust, moisture, washdown or corrosion / 粉尘、潮湿、冲洗或腐蚀

Voltage, frequency and phase / 电压、频率与相数

Special compliance needs / 特殊合规需求

06 Replacement or nameplate inquiry / 替换或铭牌询盘

☐ New project / 新项目 ☐ Replacement / 替换 ☐ Nameplate available / 有铭牌 ☐ Drawing available / 有图纸

Existing manufacturer and model / 原品牌及型号

Reason for replacement or required change / 替换原因或改动要求

07 Commercial context / 商务背景

Destination / 目的地

Required timing / 需求时间

Requested quotation scope / 报价范围

How to use this checklist / 如何使用本清单

Complete known items, then submit the same information through the website RFQ form. / 填写已知项后提交至网站询盘表单。

This checklist is not a technical approval or product datasheet. / 本清单不构成技术确认或产品数据表。

Specific suitability and specifications require project review.